#### **CABINET**

#### 12 October 2017

#### Report by the Chief Financial Officer

#### GENERAL FUND CAPITAL PROGRAMME

#### **PURPOSE OF REPORT**

1. The purpose of this report is to monitor expenditure as at 6 September 2017 against the approved Capital Programme for 2017/18 and to recommend adjustments where necessary.

#### **RECOMMENDATIONS**

- The Cabinet is asked to:-
  - (a) note and approve the movements within the programme; and
  - (b) note the shortfall of £279,000 and that this will be managed and reported on a regular basis.

#### **CURRENT POSITION**

3. Total anticipated expenditure (Appendix A)
Total anticipated resources (Appendix B)
Shortfall

£ 34,161,000 <u>33,882,000</u> 279,000

#### **INCOME MOVEMENTS**

4. In response to the reduced level of expenditure anticipated during the current financial year the planned borrowing has been reduced by £2.485m. This resource remains available to support the expenditure transferred to 2018/19.

#### **EXPENDITURE MOVEMENTS**

5. The total estimated expenditure has reduced by £2.485m below the level reported to Council on 28 June 2017. The main movements are as follows: -

#### **Revised Project Timing - Reductions**

i. Property – Culture and Leisure Trust

Barrhead Foundry Refurbishment – the construction phase of this project has been delayed as a result of staff scheduling issues with the external design consultants. The design consultants were involved in the original feasibility study and have key knowledge of the project. Rescheduling the project ensures continuity in approach and the construction works had been programmed to begin during October 2017. Tenders have now been received and are being assessed. An amendment to the phasing of the works may be agreed in consultation with the Trust in order to take

account of the seasonal demands of the service and to minimise disruption to customers. Any impact that such an amendment may have to the expenditure profile will be reflected in the December report. Planned expenditure during the current financial year has been reduced by £1.123m.

#### ii. Property - Other

New Railway Station, Barrhead South – as reported to the meeting of the Council on 28 June 2017 it is considered prudent not to risk incurring further significant expenditure until formal approval of the STAG (Strategic Transport Analysis Guidance) report is received from Transport Scotland. While discussions with Transport Scotland on this issue remain ongoing and are progressing positively the formal approval remains outstanding. Planned expenditure during the current financial year has been reduced by a further £300,000.

Office Accommodation – the office accommodation strategy is currently being finalised and this will then inform future investment decisions. The related works have been deferred to 2018/19 to allow the strategy to be considered. Planned expenditure during the current financial year has been reduced by £550,000.

#### iii. Council Wide ICT

CCTV Infrastructure Refresh – while the condition survey of the current CCTV estate is expected to under-taken this financial year the main refresh activity is not expected to be completed until 2018/19. Planned expenditure during the current financial year has been reduced by £442,000.

Corporate Information Security – progress on this project has been restricted due to the delay in recruiting an Information Security and Digital Risk Officer. Planned expenditure during the current financial year has been reduced by £141,000.

Expenditure reductions resulting from revised project timing are not cost savings but simply a transfer of expenditure to future financial years.

#### **Expenditure Transfer and Acceleration**

#### iv. Property – Schools

In line with the report approved at the meeting of the Council on 28 June 2017 the following expenditure transfers have been included within Appendix A:-

	£'000
Barrhead HS New Build	-561
Joint Faith Campus (New Denominational PS for Newton Mearns)	-280
New Non-Denominational PS for Newton Mearns	+607
Early Learning & Childcare (Expansion to 1,140 Hours)	<u>+234</u>
Total	Nil

In addition and also in line with the report approved at the meeting of the Council on 28 June 2017 expenditure of £180,000 on the Early Learning & Childcare (Expansion to 1,140 Hours) project originally scheduled for 2018/19 has been accelerated to the current financial year. The revised level of expenditure for this project is £1.165m.

#### **COMMENT**

6. The projected shortfall of £279,000 represents 0.8% of the resources available and is within manageable limits.

#### **RECOMMENDATIONS**

- 7. The Cabinet is asked to:-
  - (a) note and approve the movements within the programme; and
  - (b) note the shortfall of £279,000 and that this will be managed and reported on a regular basis.

Further information is available from Paul Parsons, Principal Accountant – Capital Telephone 0141 577 3123.

Cabinet Contact: Cllr T. Buchanan, Leader of the Council Tel. 0141 577 3107/8

Margaret McCrossan Head of Accountancy Services MMcC/PP 28 September, 2017



# EAST RENFREWSHIRE COUNCIL GENERAL FUND CAPITAL PROGRAMME

### PROGRESS REPORT

	ANNUAL COSTS £'000					
	CURRENT YEAR APPROVED AT 28.06.17	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR			
Property - Schools	11,760	11,940	5,370			
Property - Culture & Leisure Trust	2,400	1,283	71			
Property - Other	10,819	9,969	3,034			
Open Spaces	1,898	1,897	305			
Roads	2,244	2,215	611			
Corporate Wide - ICT	6,176	5,508	943			
Fleet	1,349	1,349	686			
TOTAL	36,646	34,161	11,020			

	TOTAL COST £'000						
SPENT PRIOR TO 31.03.17	PREVIOUS TOTAL COST	REVISED TOTAL COST					
27,071	53,882	54,062					
887	3,319	3,325					
10,851	43,749	43,749					
4,336	6,254	6,253					
12,119	35,737	35,736					
2,859	9,665	9,665					
0	1,349	1,349					
58,123	153,955	154,139					

### **GENERAL FUND CAPITAL PROGRAMME**

### **PROGRESS REPORT**

### 2017/2018

Property - Schools

				ANNUAL COSTS £'000			
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 28.06.17	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT
	Schools Major Maintenance			653	653	104	See Annex 1
4081	Cashless Catering	12.02.15	Υ	40	40	0	Phase 1 complete. Phase 2 to be programmed
3550	Barrhead HS New Build	07.02.13	Υ	2,542	1,981	163	Ancillary works ongoing - £561k transferred to New Non- Denominational PS for Newton Mearns and Early Learning & Childcare (1,140 Hours) per report to Council 28 June2017
3568	Crookfur PS & Nursery Condition Improvements		Υ	1,585	1,585	893	Complete - payments outstanding
3562	Joint Faith Campus (New Denominational PS for Mearns Area & Relocation of Calderwood Lodge PS)	12.02.15	Y	4,918	4,638	3,791	Complete payments outstanding - £280k transferred to New Non- Denominational PS for Newton Mearns and Early Learning & Childcare (1,140 Hours) per report to Council 28 June2017
3588	New Non-Denominational PS For Newton Mearns (2 Stream + 60:60 Nursery)	29.09.16		596	1,203	262	Increase approved by Council 28 June 2017 (funded by savings on 2 projects above)
3569 & 3572	Children & Young People Provision and Early Learning & Childcare For Busby/Clarkston	12.02.15	Y	80	80	2	Complete - payments outstanding
3585	Early Learning & Childcare For 2 Year Olds - Further Improvements Barrhead Area	12.02.15		205	205	0	Work to be programmed
3571	Early Learning & Childcare For 2 Year Olds - Madras PS	12.02.15	Y	11	11	8	Complete - payments outstanding

	TOTAL COST £'000						
SPENT PRIOR TO 31.03.17	PREVIOUS TOTAL COST	REVISED TOTAL COST					
157	810	810					
50	90	90					
5,410	7,952	7,391					
7,198	8,900	8,900					
11,797	17,466	17,186					
192	14,693	15,300					
1,550	1,630	1,630					
4	209	209					
594	605	605					

### **GENERAL FUND CAPITAL PROGRAMME**

### **PROGRESS REPORT**

### 2017/2018

Property - Schools

				ANN	IUAL COSTS £	2'000		.		TOTAL C	OST £'000
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 28.06.17	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT		SPENT PRIOR TO 31.03.17	PREVIOUS TOTAL COST	REVISED TOTAL COST
3589	Early Learning & Childcare (Expansion To 1,140 Hours)	09.02.17	Y	751	1,165	10	Work in progress - increase approved by Council 28 June 2017 (£180k b/fwd from 2018/19 and £234k savings transferred from 2 projects above)		0	751	1,165
3526	Security (CCTV) Expansion	09.02.12		110	110	0	Work to be programmed		90	200	200
3587	Kirkhill PS - Rewire	09.03.16	Y	184	184		Phase 1 and 2 complete - payments outstanding . Further phases schedule for future years.		29	491	491
	Education Provision In Neilston (Campus Development Study)	09.02.17		85	85		Work to be programmed		0	85	85
				11,760	11,940	5,370			27,071	53,882	54,062

### **GENERAL FUND CAPITAL PROGRAMME**

### **PROGRESS REPORT**

### 2017/2018

Property - Culture & Leisure Trust

				ANNUAL COSTS £'000			
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 28.06.17	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT
5015	Clarkston Hall Improved Access Via Replacement Lift	09.03.16	Υ	18	18	16	Work in progress
5211 & 5284	Barrhead Foundry Refurbishment (including Pool & Filtration System)			2,123	1,000	15	Phase 1 complete. Phase 2 work programmed
5285	Neilston Pool Lighting Redesign	09.03.16	Y	22	22	0	Complete - payments outstanding
5286	Budget Gym - Neilston Leisure Centre	09.03.16	Y	19	25	25	Complete
5287	Spin Studio Developments	09.03.16	Y	17	17	1	Complete - payments outstanding
5136	Giffnock Library Roof Renewal	09.03.16	Υ	12	12	0	Complete - payments outstanding
5288	Master Planning: Eastwood Park Leisure	09.02.17	Y	50	50	14	Work in progress
	Education - Theatre Equipment	09.02.17		54	54	0	Work to be programmed
	Equipment - Gym and Theatre	28.06.17		85	85	0	Funded by CFCR
				2,400	1,283	71	

	TOTAL COST £'000						
SPENT PRIOR TO 31.03.17	PREVIOUS TOTAL COST	REVISED TOTAL COST					
37	55	55					
470	2,625	2,625					
23	45	45					
126	145	151					
119	136	136					
112	124	124					
0	50	50					
0	54	54					
0	85	85					
887	3,319	3,325					

### **GENERAL FUND CAPITAL PROGRAMME**

### **PROGRESS REPORT**

### 2017/2018

Property - Other

ANN					NUAL COSTS £	:'000	
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 28.06.17	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT
	1. HSCP						
7029	Eastwood Health & Care Centre	07.02.13	Υ	95	95	0	Complete - payments outstanding
3551	Auchenback Family Centre & Community Hub (Joint With Education)	07.02.13	Y	3,789	3,789	1,791	Work in progress
	2. City Deal						
6662	New Railway Station - Barrhead South	09.03.16		1,900	1,600	78	At design stage
6663/4	Country Park Visitor Centre & Infrastructure	09.03.16		50	50	0	At design stage
6660/5	Eastwood Business Incubator And Innovation Centre & Employment Support Linked To Barrhead Foundry	09.03.16		800	800	572	At design stage
	3. Regeneration						
6651 & 6658	Regeneration Capital Fund Bid	12.02.15	Υ	151	151	2	Phase 1 complete - payments outstanding. Phase 2 work to be programmed
6652	Shanks Park - Site Investigations And Development	12.02.15	Υ	13	13	6	Ongoing

	TOTAL COST £'000						
SPENT PRIOR TO 31.03.17	PREVIOUS TOTAL COST	REVISED TOTAL COST					
6,105	6,200	6,200					
1,424	5,280	5,280					
139	11,554	11,554					
110	4,836	4,836					
348	5,603	5,603					
839	990	990					
12	25	25					

### **GENERAL FUND CAPITAL PROGRAMME**

### **PROGRESS REPORT**

### 2017/2018

Property - Other

				ANNUAL COSTS £'000			
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 28.06.17	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT
	4. Environment Other Projects						
	Upgrade Of 7'S Pavilion At Cowan Park	09.02.17		111	111	0	Work to be programmed
6685	Thornliebank Depot Mechanical Extraction	09.03.16		138	138	0	Work to be programmed
	Cowan Park Changing Facilities	09.02.17		300	300	0	Work to be programmed
	5. Council Wide Property						
	Retentions - All Services	09.02.17		50	50	22	
1646	Vacant (Surplus) Property/ Demolition	12.02.15	Υ	173	173	135	Work in progress
1647	Capelrig House Remedial Works	09.03.16		50	50	0	Work to be programmed
1648	Carbon And Energy Management	09.03.16	Υ	63	63	12	Complete - payments outstanding
1650	Eastwood Park Campus Improvements	09.02.17	Υ	300	300	181	Work in progress
	Office Accomodation	09.02.17		550	0	0	Works deferred to 2018/19
1652	Capital Investment In Energy Efficiency Measures (NDEE Initiative)	09.02.17	Y	500	500	28	At design stage
	Property Maintenance			1,786	1,786	207	See Annex 2

	TOTAL COST £'000						
SPENT PRIOR TO 31.03.17	PREVIOUS TOTAL COST	REVISED TOTAL COST					
0	111	111					
3	141	141					
0	300	300					
0	50	50					
37	350	350					
0	50	50					
77	140	140					
0	522	522					
0	2,200	2,200					
0	1,754	1,754					
1,757	3,643	3,643					

### **GENERAL FUND CAPITAL PROGRAMME**

### **PROGRESS REPORT**

### 2017/2018

Property - Other

				ANN	NUAL COSTS £	2'000	
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 28.06.17	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT
				10,819	9,969	3,034	

	TOTAL COST £'000						
SPENT PRIOR TO 31.03.17	PREVIOUS TOTAL COST	REVISED TOTAL COST					
10,851	43,749	43,749					

### **GENERAL FUND CAPITAL PROGRAMME**

### **PROGRESS REPORT**

### 2017/2018

Open Spaces

				ANNUAL COSTS £'000			
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 28.06.17	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT
	1. Regeneration						
6648	Public Realm/Town Centre Resilience	09.03.16	Υ	163	163	53	Work in progress
6677	Neilston Public Realm	09.03.16		50	50	0	At design stage
	Newton Mearns Public Realm	09.02.17		25	25	0	At design stage
6678	Other Public Realm	09.03.16		20	20	0	Work to be programmed
	Clarkston Town Centre Action And Traffic Management Improvements	09.02.17		170	170	0	At design stage
	Thornliebank Town Centre Action Plan	09.02.17		30	30	0	At design stage
6649	Land And Property Acquisitions	12.02.15		261	261	0	Ongoing
6655	Country Park - Tourism Infrastructure And Economic Activity Projects	13.02.14		197	197	0	At design stage
6679	Carlibar Park Improvements (Funded By Developers Contributions)	09.03.16		306	306	1	Work to be programmed
	2. Environment - Other Projects						
6532	Environment Task Force	09.02.17	Υ	20	20	0	Ongoing
6530	Town Centre Action	09.03.16		38	38	0	Ongoing

	TOTAL COST £'000					
SPENT PRIOR TO 31.03.17	PREVIOUS TOTAL COST	REVISED TOTAL COST				
37	200	200				
5	55	55				
0	25	25				
0	20	20				
0	170	170				
0	30	30				
144	405	405				
38	235	235				
4	310	310				
0	20	20				
2	40	40				

### **GENERAL FUND CAPITAL PROGRAMME**

### **PROGRESS REPORT**

### 2017/2018

Open Spaces

			ANNUAL COSTS £'000				
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 28.06.17	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT
6580	Barrhead Waterworks - Environmental Improvements	04.12.14	Υ	30	30	18	Funded by Greenspace Scotland grant income
5236	Parks Infrastructure	09.02.17	Y	20	20	11	Work in progress
5275	Rouken Glen Park Improvements	09.02.12	Υ	12	11	11	Complete
5277	Parks - Replacement of Playground Equipment	12.02.15	Υ	40	40	0	Ongoing
5278	Parks Improvement To Paths Network	13.02.14	Υ	66	66	3	Ongoing
6681	Woodfarm - Grass Pitches	12.02.15		40	40	0	Work to be programmed
6695	Eaglesham Playing Fields Drainage Works	09.02.17	Υ	50	50	34	Work in progress
6693	Mearns Historic Kirkyard Protective Works	09.02.17		67	67	1	Work programmed
5291	Woodfarm 11-A-Side 3G Pitch	09.02.17	Υ	220	220	136	Work in progress
6676	Kerbside Collection Service Improvement	09.03.16	Y	15	15	0	Complete - payments outstanding
	3. Education - Other Projects						
3586	St Ninian's HS - Rugby Pitch	09.03.16	Υ	58	58	37	Work in progress
				1,898	1,897	305	

	TOTALO	20T 0/000				
	TOTAL COST £'00					
SPENT PRIOR TO 31.03.17	PREVIOUS TOTAL COST	REVISED TOTAL COST				
114	144	144				
0	20	20				
2,441	2, <b>4</b> 53	2,452				
40	80	80				
104	170	170				
0	40	40				
0	50	50				
0	77	77				
0	220	220				
1,335	1,350	1,350				
72	140	140				
4,336	6,254	6,253				

### **GENERAL FUND CAPITAL PROGRAMME**

### **PROGRESS REPORT**

### 2017/2018

Roads

				ANNUAL COSTS £'000			
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 28.06.17	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT
	1. City Deal						
6659	Levern Valley Accessibility Project	09.03.16		450	450	24	At design stage
	2. Environment Other Projects						
6667	Led Lighting Units	12.02.15	Υ	30	30	1	Work in progress
	3. ERC Roads						
6692	Lighting - Core Cable & Equipment Replacement	09.02.17	Υ	160	160	54	Ongoing
6671	Bridges Refurbishment & Pointing Work	09.02.17	Υ	53	53	11	Work in progress
6173	Principal Inspection Group 1-6	09.02.17	Y	21	21	9	Ongoing
6180	Traffic Calming Studies	09.02.17		25	25	20	Work to be programmed
6175	Road Safety Measures/Equipment at Schools	09.02.17	Υ	20	20	1	Work in progress
6251	Safe Routes to School	09.02.17		20	20	0	Work to be programmed
6124	Glasgow Southern Orbital (GSO)	24.04.97	Y	72	72	0	Ongoing
6262	Car Park Refurbishment (Incl. Lines)	09.03.16		20	20	0	Work to be programmed

	TOTAL COST £'000						
SPENT PRIOR TO 31.03.17	PREVIOUS TOTAL COST	REVISED TOTAL COST					
276	21,190	21,190					
100	130	130					
0	160	160					
0	53	53					
0	21	21					
0	25	25					
0	20	20					
0	20	20					
10,302	10,374	10,374					
0	20	20					

### **GENERAL FUND CAPITAL PROGRAMME**

### **PROGRESS REPORT**

### 2017/2018

Roads

				ANNUAL COSTS £'000			
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 28.06.17	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT
6232	A736 Kelburn Street/Lochlibo Road Reconstruction	12.02.15	Υ	200	190	180	Complete - payments outstanding
6238	A77 Fenwick Road Reconstruction	12.02.15	Y	138	125	3	Complete - payments outstanding
6246	A77 Ayr Road Reconstruction	12.02.15	Υ	177	185	3	Work programmed
6256	Glen Street Barrhead - Bridge Replacement	12.02.15	Υ	230	240	169	Work in progress
6239	B767 Clarkston Road Reconstruction	09.03.16	Y	160	164	1	Work programmed
6686	B767 Eaglesham Road Reconstruction	09.02.17	Υ	170	142	122	Complete - payments outstanding
6265	Crookfur Rd - Pedestrian Crossing & Roundabout Alterations	10.11.16	Y	40	40	0	Complete - payments outstanding
6152	Cycling, Walking & Safer Streets	09.02.17	Y	127	127	13	Work in progress
6254	Roads Online Costing System	13.02.14	Y	131	131	0	Ongoing
				2,244	2,215	611	

	L TOTAL 000T 01000						
	TOTAL COST £'000						
SPENT PRIOR TO 31.03.17	PREVIOUS TOTAL COST	REVISED TOTAL COST					
312	512	502					
363	501	488					
392	767	775					
163	393	403					
115	576	580					
0	581	581					
27	67	67					
0	127	127					
69	200	200					
12,119	35,737	35,736					

### **GENERAL FUND CAPITAL PROGRAMME**

### **PROGRESS REPORT**

#### 2017/2018

Council Wide - ICT

				ANN	IUAL COSTS £	:'000	
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 28.06.17	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT
4032	ICT Infrastructure Projects	09.02.17	Υ	872	872	245	See Annex 3
4055	Corporate Information Security	11.02.10	Υ	271	130	21	Work in progress
3399	Education Network	09.02.17	Υ	227	227	49	Ongoing
	School Servers Storage	12.02.15		349	349	0	Work to be programmed
	Document Repository Refresh	09.02.17		50	50	0	Work programmed
	PCI DSS	09.02.17		65	65	0	Work to be programmed
4071	Agile Working Solution (HSCP)	07.02.13	Υ	113	113	6	Work in progress
6666	Environment Agile/Mobile Programme	12.02.15	Υ	138	138	1	Work in progress
4082	Wireless Local Area Network 2015	12.02.15	Υ	157	157	0	Phase 1 complete. Phase 2 work programmed
4093	Agile (Rest Of Council)	09.03.16	Υ	101	101	24	Work in progress
4087	Income Management E-Store	12.02.15		146	146	12	Work to be programmed
4067	Altiris/SCCM Management Suite Upgrade 2013	07.02.13	Υ	29	29	0	Work in progress
4079	Software Asset Management (Sam)	13.02.14		65	65	0	Work programmed
4088	Corporate GIS	09.03.16	Υ	200	200	4	Work in progress
4085	Enterprise Public Access Wifi (Incl BYOD)	09.03.16	Y	33	33	0	Phase 1 complete. Phase 2 work programmed

	TOTAL COST £'000						
SPENT PRIOR TO 31.03.17	PREVIOUS TOTAL COST	REVISED TOTAL COST					
0	872	872					
479	750	750					
0	227	227					
1	350	350					
0	50	50					
0	135	135					
737	850	850					
80	218	218					
893	1,050	1,050					
159	260	260					
59	205	205					
96	125	125					
0	65	65					
0	200	200					
67	100	100					

### **GENERAL FUND CAPITAL PROGRAMME**

### **PROGRESS REPORT**

### 2017/2018

Council Wide - ICT

				ANNUAL COSTS £'000			
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 28.06.17	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT
4058	e-HR Northgate Resourcelink	13.02.14	Υ	9	9	0	Ongoing
4090	CCTV Infrastructure Refresh	09.03.16		492	50	0	Initial fees only - main works rescheduled to 2018/19
4089	Licensing And Consultancy Services - Information As An Asset	09.03.16	Υ	100	100	3	At design stage
	Modern Smart Forms	09.02.17		200	200	0	At design stage
	Enterprise Mobile Development Management	09.02.17		100	100	0	Work programmed
	My Account Middleware & Vendor Api's	09.02.17		180	180	0	At design stage
	Internet/Intranet Presence	09.02.17		50	50	0	Work to be programmed
4091	Electronic Document Records Management (Rest Of Council)	09.03.16	Y	312	262	37	Work in progress
4084	Myaccount Signing In To On-Line Services	12.02.15	Υ	154	154	0	Ongoing
	Safety Net Technology	09.02.17		100	100	0	Work to be programmed
	The Digital Workplace	09.02.17		200	200	0	Work to be programmed
	Flexi Time Application Replacement	09.02.17		80	80	0	Work to be programmed
	HR And Payroll System Deveopment	09.02.17		50	50	0	Work to be programmed
	HSCP - Responder Service Modernisation	09.02.17		60	60	0	Work to be programmed
	Education - Digital Classroom Initiatives	09.02.17		100	100	0	Work to be programmed

	TOTAL COST £'000					
SPENT PRIOR TO 31.03.17	PREVIOUS TOTAL COST	REVISED TOTAL COST				
51	60	60				
33	525	525				
0	140	140				
0	200	200				
0	100	100				
0	210	210				
0	50	50				
41	353	353				
131	285	285				
0	120	120				
0	600	600				
0	80	80				
0	50	50				
0	60	60				
0	100	100				

### **GENERAL FUND CAPITAL PROGRAMME**

### **PROGRESS REPORT**

#### 2017/2018

Council Wide - ICT

			ANNUAL COSTS £'000				
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 28.06.17	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT
4095	Financial Systems	09.02.17	Υ	200	200	18	Work in progress
3355	Education - Computer Equipment	09.02.17	Y	830	830	521	Work in progress
	Environment - GPRS System	09.02.17		70	35	0	Work to be programmed
	Corporate & Community - Debt Recovery System	09.02.17		39	39	0	Work to be programmed
5129	People's Network	09.02.17	Υ	26	26	1	Ongoing
5283	Culture & Sport Self-Service Kiosk Hardware Refresh	09.03.16	Υ	8	8	1	Ongoing
				6,176	5,508	943	

	TOTAL COST £'000						
SPENT PRIOR TO 31.03.17	PREVIOUS TOTAL COST	REVISED TOTAL COST					
0	200	200					
0	830	830					
0	70	70					
0	39	39					
0	26	26					
32	110	110					
2,859	9,665	9,665					

### **GENERAL FUND CAPITAL PROGRAMME**

### **PROGRESS REPORT**

### 2017/2018

Fleet

				ANNUAL COSTS £'000			
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 28.06.17	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT
7026	HSCP Vehicles	09.02.17		438	438	0	Ongoing
5261	Environment - Vehicles	09.02.17		889	889	666	Ongoing
	Environment - Upgrade MOT Testing Facility	09.02.17	Υ	22	22	20	Work in progress
				1,349	1,349	686	

	TOTAL COST £'000						
SPENT PRIOR TO 31.03.17	PREVIOUS TOTAL COST	REVISED TOTAL COST					
0	438	438					
0	889	889					
0	22	22					
0	1,349	1,349					

### **GENERAL FUND CAPITAL PROGRAMME**

### **PROGRESS REPORT**

Annex 1 - Schools Major Maintenance Analysis

				ANNUAL COSTS £'000			
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 28.06.17	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT
	Hazeldene Nursery - Window Renewal	09.02.17		80	80	0	Work to be programmed
	Carolside PS - Window Renewal	09.02.17	Υ	100	100	2	Complete - payments outstanding.
3577	Kirkhill PS - Window Renewal	12.02.15	Υ	3	3	2	Complete - payments outstanding.
	St Cadoc'S PS - Window Renewal	09.02.17	Υ	20	20	1	Complete - payments outstanding.
	Mearns Castle HS - Window Renewal	09.02.17	Υ	100	100	2	Complete - payments outstanding.
3578	Woodfarm HS - Window Renewal	09.03.16	Y	18	18	2	Complete - payments outstanding.
	Woodfarm HS - Window Renewal	09.02.17	Υ	100	100	0	Complete - payments outstanding.
	School Toilet Improvements	09.02.17	Υ	0	100	95	Work in progress
	Provisional Sums	09.03.16		232	132	0	Projects to be identified
				653	653	104	

	TOTAL COST £'000						
SPENT PRIOR TO 31.03.17	PREVIOUS TOTAL COST	REVISED TOTAL COST					
0	80	80					
0	100	100					
67	70	70					
0	20	20					
0	100	100					
90	108	108					
0	100	100					
0	0	100					
0	232	132					
_							
157	810	810					

### **GENERAL FUND CAPITAL PROGRAMME**

### **PROGRESS REPORT**

Annex 2 - Property Maintenance Analysis

				ANN	IUAL COSTS £	2'000	
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 28.06.17	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT
1015	Disability Discrimination Act	09.02.17	Y	108	108	20	Ongoing
1266	HardWire Testing	09.02.17		45	45	0	Ongoing
1258	COSHH Upgrade	09.02.17	Y	100	100	43	Work in progress
1109	Asset Management	09.02.17	Y	300	300	86	Work in progress
1649	Eastwood HQ Lighting Improvements	09.03.16		36	36	0	Work to be programmed
1300	CEEF/Salix Energy Efficiency	09.02.17	Y	234	234	0	Work in progress
1228	Fire Risk Assessment Adaptations	09.02.17		150	150	17	Work to be programmed
1260	Structural Surveys & Improvements	09.02.17	Y	40	40	2	Work to be programmed
1610	Legionella Remedial Improvements	09.02.17	Y	65	65	3	Ongoing
1609	Thornliebank Depot Roof Improvements	13.02.14	Y	144	144	6	Work in progress
5268	Community Facilities Improvements	22.11.07	Y	131	131	30	Work in progress
	Boiler Replacement	09.02.17		100	100	0	Work to be programmed
	Roof Improvements	09.02.17		200	200	0	Work to be programmed
	Provisional Sum	09.03.16		133	133	0	Projects to be identified
	Corporate Total			1,786	1,786	207	

	TOTAL CO	OST £'000
SPENT PRIOR TO 31.03.17	PREVIOUS TOTAL COST	REVISED TOTAL COST
0	108	108
0	45	45
0	100	100
0	300	300
12	48	48
0	234	234
0	150	150
0	40	40
0	65	65
561	705	705
1,184	1,415	1,415
0	100	100
0	200	200
0	133	133
1,757	3,643	3,643



### **GENERAL FUND CAPITAL PROGRAMME**

### PROGRESS REPORT

Annex 3 - ICT Infrastructure Analysis

				ANN	IUAL COSTS £	2'000	
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 28.06.17	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT
4032	Network Operations Centre Equipment	09.02.17		50	50	0	Work programmed
4032	Networking Equipment	09.02.17	Υ	100	100	39	Work in progress
4032	Data Protection	09.02.17		75	75	0	Work programmed
4032	IP Telephony Upgrade	09.02.17	Υ	70	74	0	Ongoing
4032	Wireless Bridge Renewals	09.02.17		30	30	0	Work programmed
4032	Storage	09.02.17		100	100	0	Work to be programmed
4032	System Centre Enhancements	09.02.17	Υ	75	71	0	Work programmed
4032	Software Procurement	09.02.17		50	50	0	Ongoing
4032	Server Equipment	09.02.17	Υ	48	84	84	Ongoing
4032	ICT Infratructure 2016/17	09.03.16	Υ	274	238	122	Work in progress
	ICT Infrastructure Total			872	872	245	

	TOTAL COST £'000					
SPENT PRIOR TO 31.03.17	PREVIOUS TOTAL COST	REVISED TOTAL COST				
0	50	50				
0	100	100				
0	75	75				
0	70	74				
0	30	30				
0	100	100				
0	75	71				
0	50	50				
0	48	84				
0	274	238				
0						
0	872	872				

### **GENERAL FUND CAPITAL PROGRAMME 2017/18**

### **PROGRESS REPORT**

### **RESOURCES**

	£'000	£'000
Borrowing		5,928
Grants		
Capital Grant	7,459	
City Deal	1,300	
Early Learning and Childcare - 1140 Hours Expansion	571	
Greenspace Scotland	41	
Heritage Lottery Fund	8	
Cycling, Walking & Safer Streets	127	9,506
Developers Contributions		1,063
Salix/Central Energy Efficiency Fund		234
CFCR		85
Capital Reserve		13,966
Capital Receipts		3,100
		33,882

