CABINET

24 March 2016

Report by the Chief Financial Officer

GENERAL FUND CAPITAL PROGRAMME

PURPOSE OF REPORT

1. The purpose of this report is to monitor expenditure as at 2 March 2016 against the approved Capital Programme for 2015/16 and to recommend adjustments where necessary.

RECOMMENDATIONS

- 2. The Cabinet is asked to:-
 - (a) note and approve the movements within the programme; and
 - (b) note the shortfall of £24,000 and that this will be managed and reported within the final accounts for the year.

CURRENT POSITION

3. Total anticipated expenditure (Appendix A)
Total anticipated resources (Appendix B)
Shortfall

£ 19,619,000 <u>19,595,000</u> 24,000

INCOME MOVEMENTS

- 4. The main income movements are as follows: -
- i. Capital Reserve

In response to the reduced level of expenditure anticipated during the current financial year the planned contribution from the reserve has been reduced by £4.075m.

- ii. Borrowing
 - Borrowing has been reduced by £438,000 in line with the reduced level of expenditure on vehicle replacements.
- iii. Grants City Deal & Regeneration Capital Fund
 In response to the reduced level of expenditure on the City Deal Glasgow Road
 Corridor Job Creation and Regeneration Capital Fund projects during the current
 financial year the related grant income for these projects has been reduced by
 £91,000 and £348,000 respectively. These resources remain available to support the
 expenditure transferred to 2016/17.

iv. Capital Receipts

Following a reassessment of capital receipts the income anticipated during the current financial year has been reduced by £500,000. These disposals remain in progress and it is anticipated this income will be received during subsequent financial years.

EXPENDITURE MOVEMENTS

5. The total estimated expenditure has reduced by £5.605m below the level reported to Cabinet on 3 December 2015. The main movements are as follows: -

Revised Project Timing - Reductions

i. HSCP – Eastwood Health and Care Centre

This project is progressing well with delivery of the building scheduled for April 2016 followed by an eight week commissioning period before staff are transferred on a phased basis. However elements of furniture and ICT equipment will be delivered during the commissioning period and planned expenditure during the current financial year has been reduced by £166,000. This will not impact on the delivery of the project.

ii. Education – Other Projects

School Servers – the design stage of this project is taking longer than originally anticipated. Once complete the technical development will follow with implementation now scheduled for 2016/17. Planned expenditure during the current financial year has been reduced by £350,000.

Barrhead High School New Build – this project is now gaining momentum following the national clarification of legal issues relating to Scottish PPP/Hub type projects. The project contracts are complex with funding from both capital and revenue resources. In order to fully utilise the external funding provided by the Scottish Government/Scottish Futures Trust the expenditure allocation between the revenue and capital contracts has been reviewed and planned expenditure on capital funded works during the current financial year has been reduced by £614,000.

Refurbishment of School Toilet Facilities – during the procurement process the award of the contract was challenged by an unsuccessful tenderer. This issue has now been resolved and works are in progress. However as a result of the delay the majority of the contract will be delivered during 2016/17 and planned expenditure during the current financial year has been reduced by £180,000.

Children & Young People Provision and Early Learning & Childcare for Busby/Clarkston Area – as a result construction inflation the budgetary provision for this project was insufficient. The provision has been increased during the capital planning process and approved at the meeting of the Council on 9 March 2016 and the main contract works are now scheduled for 2016/17. Planned expenditure during the current financial year has been reduced by £340,000.

Free School Meals Primary 1 to 3 – following completion of tendering process for works at Carolside Primary management were concerned that the tenders received did not offer best value and have decided to separate the design element of the contract and retender. Planned expenditure during the current financial year has been reduced by £537,000.

iii. Environment – Regeneration

Land and Property Acquisitions – an offer for a regeneration site in line with the independent valuation was refused by the owner. The potential acquisition of other sites are being progressed but are unlikely to conclude before the end of the financial year. Estimated expenditure during the current financial year has been reduced by £255,000.

Regeneration Capital Grant Fund (RCGF) and City Deal Glasgow Road Corridor Job Creation – a number of regeneration projects funded by both RCGF and City Deal are progressing. A saving of £323,000 against the original budget provision has been achieved following the completion of the tendering processes for the construction of industrial units at Crossmill (£220,000) with further savings from the demolition and ground formation works at the former Nestle site (£103,000). In view of the scale of the City Deal capital projects these savings are being retained to help fund the required City Deal investment during future years. In addition as a result of a slightly later than anticipated start on site the estimated expenditure during the current financial year has been reduced by £235,000. The estimated expenditure during the current financial year has been reduced by £558,000 in total.

iv. Environment – Other Projects

Environment Agile/Mobile Programme – staff within Environment and ICT are currently working together to resolve technological issues impacting on the roll out of the agile working and management have decided to incur no further expenditure on this project until these matters are resolved. Planned expenditure during the current financial year has been reduced by £357,000.

v. Corporate

Agile Working Solution (HSCP) – the original aim of this budget was to enable the introduction of agile working at the new Eastwood Health and Care Centre and included a provision for the installation of wireless internet (wi-fi) technology at that location. This budget is currently being reviewed and is the subject of a separate a report to this Cabinet meeting. Planned expenditure during the current financial year has been reduced by £156,000.

Wireless Local Area Network – this project has been complicated by the change of network provider during the current year and there has been a delay while the contractual issues have been resolved. This has now been resolved and the first phase of the project involving the installation of wireless technology at five schools will commence shortly. Planned expenditure during the current financial year will be reduced by £250,000.

Myaccount Signing In to Online Services – this project is part of a national initiative and there has been a delay while the requirements of the scheme were clarified. Planned expenditure during the current financial year will be reduced by £165,000.

Property Maintenance – planned expenditure during the current financial year has been reduced by £307,000 which in the main relates to three projects. Firstly in the interest of achieving best value and to minimise disruption the Thornliebank Depot Roof Improvements project has been deferred to 2016/17. The project will be scheduled to coincide with ventilation improvements approved at the meeting of the Council on 9 March 2016 as part of the eight year programme. Planned expenditure on this project has been reduced by £169,000 during the current financial year. In addition planned use of provisional sums and expenditure on energy efficiency initiatives (CEEF) during the current financial year has been reduced by £48,000 and £50,000 respectively.

vi. Assets

Vehicles - following a review of the fleet the replacement of a number of vehicles has been deferred to 2016/17 and as a consequence planned expenditure during the current financial year has been reduced by £438,000.

Expenditure reductions resulting from revised project timing are not cost savings but simply a transfer of expenditure to future financial years.

Increase

vii. Environment – Roads

Lighting and Core Cable Equipment Replacement – following a condition assessment of the existing columns and the interest of public safety it has been necessary to increase expenditure during the current financial by £62,000.

COMMENT

- 6. Increasing inflation on construction works is impacting on a number of the Council's major capital projects and the cost increases have been reflected in the eight year programme approved at the meeting of the Council on 9 March 2016. Cost increases approved as part of this process have been reflected within the total cost assigned to each project within Appendix A.
- 7. The projected shortfall of £24,000 represents 0.1% of the resources available and is within manageable limits.

RECOMMENDATIONS

- 8. The Cabinet is asked to:-
 - (a) note and approve the movements within the programme; and
 - (b) note the shortfall of £24,000 and that this will be managed and reported within the final accounts for the year.

KEY WORDS

A report monitoring capital income and expenditure for the General Fund during 2015/16.

Key words: General Fund, capital, monitoring, income, expenditure.

Further information is available from Paul Parsons, Principal Accountant – Capital, telephone 0141 577 3123.

Cabinet Contact: Cllr I. McAlpine, Convener for Corporate Services Tel. 0141 638 3860

Margaret McCrossan Head of Accountancy Services MMcC/PP 10 March, 2016



GENERAL FUND CAPITAL PROGRAMME

PROGRESS REPORT

2015/2016

| | ANNUAL COSTS £'000 | | | | | |
|----------------------------|--------------------------------------|---------------------------------------|-------------------------------|--|--|--|
| | CURRENT YEAR APPROVED AT 03.12.15 | PROJECTED OUTTURN FOR CURRENT YEAR | ACTUAL EXPENDITURE IN YEAR | | | |
| HSCP | 5,441 | 5,240 | 4,450 | | | |
| Education | 8,069 | 5,630 | 4,577 | | | |
| Environment - Regeneration | 2,650 | 1,747 | 776 | | | |
| - Roads | 1,135 | 1,223 | 836 | | | |
| - Other Projects | 2,068 | 1,534 | 891 | | | |
| Corporate | 4,053 | 2,875 | 1,498 | | | |
| Purchase of Assets | 1,808 | 1,370 | 778 | | | |
| TOTAL | 25,224 | 19,619 | 13,806 | | | |

| | TOTAL COST £'000 | | | | | | |
|-------------------------|---------------------|--------------------|--|--|--|--|--|
| SPENT PRIOR TO 31.03.15 | PREVIOUS TOTAL COST | REVISED TOTAL COST | | | | | |
| 1,350 | 10,548 | 11,582 | | | | | |
| 33,988 | 66,766 | 72,085 | | | | | |
| <i>4</i> ,753 | 7,553 | 7,553 | | | | | |
| 15 | 2,865 | 2,941 | | | | | |
| 2,748 | 5,542 | 5,544 | | | | | |
| 2,329 | 8,484 | 8,444 | | | | | |
| 0 | 2,075 | 2,075 | | | | | |
| 45,183 | 103,833 | 110,224 | | | | | |

GENERAL FUND CAPITAL PROGRAMME

PROGRESS REPORT

2015/2016

HSCP

| | | | | ANN | IUAL COSTS £ | | |
|-----------|--|------------------|-------------|---|--|----------------------------------|---|
| COST CODE | PROJECT NAME | APPROVAL DATE | LEG COMM | CURRENT YEAR APPROVED AT 03.12.15 | PROJECTED OUTTURN FOR CURRENT YEAR | ACTUAL EXPENDITURE IN YEAR | COMMENT |
| 7029 | Eastwood Health & Care Centre | 07.02.13 | Υ | 5,308 | 5,142 | 4,402 | Work in progress |
| 1 3551 | Auchenback Family Centre & Community Hub (Joint With Education) | 07.02.13 | | 110 | 75 | 42 | Work programmed - increased total cost approved by Council 9 March 2016 |
| 7031 | Care At Home - IT System | 07.02.13 | Υ | 23 | 23 | 6 | Work in progress |
| | | | | | | | |
| | | | | 5,441 | 5,240 | 4,450 | |

| | TOTAL COST £'000 | | | | | | | |
|----------------------------|------------------------|-----------------------|--|--|--|--|--|--|
| SPENT PRIOR TO 31.03.15 | PREVIOUS TOTAL COST | REVISED TOTAL COST | | | | | | |
| 942 | 6,500 | 6,500 | | | | | | |
| 231 | 3,848 | 4,882 | | | | | | |
| 177 | 200 | 200 | | | | | | |
| | | | | | | | | |
| 1,350 | 10,548 | 11,582 | | | | | | |

GENERAL FUND CAPITAL PROGRAMME

PROGRESS REPORT

2015/2016

Education (Major Maintenance)

| | | | | ANN | IUAL COSTS £ | | |
|-----------|--|------------------|-------------|---|--|----------------------------------|---|
| COST CODE | PROJECT NAME | APPROVAL DATE | LEG COMM | CURRENT YEAR APPROVED AT 03.12.15 | PROJECTED OUTTURN FOR CURRENT YEAR | ACTUAL EXPENDITURE IN YEAR | COMMENT |
| 3575 | St Luke's HS Window Replacement 2012/13 to 2015/16 | 13.02.14 | Y | 149 | 122 | 92 | Complete - payments outstanding |
| 3532 | Eaglesham PS Window Replacement | 07.02.13 | Y | 88 | 73 | 67 | Complete - payments outstanding |
| 3576 | Carolside PS Window Replacement | 13.02.14 | Υ | 83 | 76 | 76 | Complete |
| 3553 | St Thomas' PS Window Replacement | 13.02.14 | Υ | 63 | 50 | 50 | Complete |
| 3577 | Kirkhill PS - Window Renewal | 12.02.15 | Υ | 40 | 64 | 3 | Work in progress |
| 3578 | Woodfarm HS - Window Renewal | 12.02.15 | Υ | 100 | 56 | 56 | Complete |
| 3556 | Carolside PS Fabric Improvements | 13.02.14 | Υ | 26 | 2 | 2 | Phase 1 complete. Phase 2 work to be programmed |
| 3574 | St Luke's HS - Roof & Fabric Improvements | 12.02.15 | Υ | 50 | 41 | 31 | Work in progress |
| 3580 | Isobel Mair School - Roof Improvements | 12.02.15 | | 70 | 10 | 7 | Work to be programmed |
| 3579 | Netherlee PS - Roof Improvements | 12.02.15 | Υ | 50 | 64 | 4 | Work in progress |
| | Provisional Sums | | | 0 | 0 | 0 | Projects to be identified |
| | | | | | | | |
| | | _ | | 719 | 558 | 388 | |

| | TOTAL COST £'00 | | | | |
|----------------------------|------------------------|-----------------------|--|--|--|
| SPENT PRIOR TO 31.03.15 | PREVIOUS TOTAL COST | REVISED TOTAL COST | | | |
| 135 | 284 | 257 | | | |
| 49 | 137 | 122 | | | |
| 6 | 89 | 82 | | | |
| 3 | 66 | 53 | | | |
| 0 | 40 | 82 | | | |
| 0 | 100 | 56 | | | |
| 40 | 66 | 66 | | | |
| 0 | 50 | 41 | | | |
| 0 | 70 | 70 | | | |
| 0 | 50 | 64 | | | |
| 0 | 0 | 59 | | | |
| | | | | | |
| 233 | 952 | 952 | | | |

GENERAL FUND CAPITAL PROGRAMME

PROGRESS REPORT

2015/2016

Education (Other Projects)

| | | | | ANN | IUAL COSTS £ | | |
|-----------|---|------------------|-------------|---|--|----------------------------------|--|
| COST CODE | PROJECT NAME | APPROVAL DATE | LEG COMM | CURRENT YEAR APPROVED AT 03.12.15 | PROJECTED OUTTURN FOR CURRENT YEAR | ACTUAL EXPENDITURE IN YEAR | COMMENT |
| 3399 | Education Network | 12.02.15 | | 100 | 100 | 0 | Ongoing |
| 4065 | Education Storage Environment | 07.02.13 | Υ | 35 | 6 | 6 | Complete |
| | School Servers Storage | 12.02.15 | | 350 | 0 | 0 | At design stage |
| 3538 | Route 77 - Kitchen Improvements | 12.02.15 | Υ | 160 | 160 | 90 | Phase 1 complete - payments outstanding. Phase 2 work in progress |
| | Cashless Catering | 12.02.15 | Υ | 90 | 20 | | Work in progress |
| 3486 | Eastwood HS New Build | 11.02.10 | Υ | 45 | 45 | 45 | Complete |
| 3513 | St Mark's PS Extension | 09.02.12 | Y | 74 | 14 | 14 | Complete |
| 3550 | Barrhead HS New Build | 07.02.13 | | 1,839 | 1,225 | 1,037 | Main works to be programmed. Expenditure to date is professional fees. |
| 3568 | Crookfur PS & Nursery Condition Improvements | | | 380 | 380 | 378 | Main works to be programmed. Expenditure to date is professional fees. |
| 3514 | Refurbishment Of School Toilet Facilities | 12.02.15 | Υ | 200 | 20 | 8 | Work programmed |
| 3562 | New Denominational Primary School For Mearns Area (2 Stream Primary With 60:60 Place Nursery) | 12.02.15 | | 780 | 780 | 736 | Work to be programmed - initial fees only. Increased total cost approved by Council 9 March 2016 |
| 3562 | Relocation Of Calderwood Lodge PS | 13.02.14 | | 238 | 238 | 225 | Work to be programmed - initial fees only. Increased total cost approved by Council 9 March 2016 |
| 3569 | Chldren & Young People Provision and Early Learning & Childcare For Busby/Clarkston | 12.02.15 | | 400 | 60 | 14 | Work to be programmed. Increased total cost approved by Council 9 March 2016 |

| | TOTAL COST £'000 | | | | | |
|----------------------------|------------------------|-----------------------|--|--|--|--|
| SPENT PRIOR TO 31.03.15 | PREVIOUS TOTAL COST | REVISED TOTAL COST | | | | |
| 0 | 100 | 100 | | | | |
| 60 | 95 | 66 | | | | |
| 0 | 350 | 350 | | | | |
| 0 | 160 | 160 | | | | |
| 0 | 90 | 90 | | | | |
| 28,823 | 28,868 | 28,868 | | | | |
| 876 | 950 | 950 | | | | |
| 1,989 | 7,952 | 7,952 | | | | |
| 0 | 7,000 | 7,800 | | | | |
| 0 | 200 | 200 | | | | |
| 0 | 10,250 | 14,612 | | | | |
| 142 | 3,600 | 3,604 | | | | |
| 125 | 1,516 | 1,650 | | | | |

GENERAL FUND CAPITAL PROGRAMME

PROGRESS REPORT

2015/2016

Education (Other Projects)

| | | | | ANNUAL COSTS £'000 | | <u> </u> | | | TOTAL C | OST £'000 | |
|-----------|--|------------------|-------------|---|--|--|--|--|----------------------------|------------------------|-----------------------|
| COST CODE | PROJECT NAME | APPROVAL DATE | LEG COMM | CURRENT YEAR APPROVED AT 03.12.15 | PROJECTED OUTTURN FOR CURRENT YEAR | ACTUAL EXPENDITURE IN YEAR | COMMENT | | SPENT PRIOR TO 31.03.15 | PREVIOUS TOTAL COST | REVISED TOTAL COST |
| 3559 | Children & Young People Provision and Early Learning & Childcare For Busby/Clarkston (Temporary) | | Y | 160 | 153 | 83 | Complete - payments outstanding | | 0 | 160 | 160 |
| | Early Learning & Childcare For 2 Year Olds - Further Improvements Barrhead Area | 12.02.15 | | 57 | 0 | | Work to be programmed. Increased total cost approved by Council 9 March 2016 | | 0 | 57 | 130 |
| 3571 | Early Learning & Childcare For 2 Year Olds - Madras PS | 12.02.15 | Y | 635 | 605 | 557 | Work in progress | | 0 | 635 | 605 |
| 3566 | Free School Meals P1-3 | 26.03.15 | Υ | 838 | 301 | 257 | Work in progress | | 212 | 1,050 | 1,050 |
| 3581 | Netherlee PS - Ventiliation Improvements | | Υ | 113 | 113 | 94 | Complete - payments outstanding | | 0 | 113 | 113 |
| 3526 | Security (CCTV) Expansion | 09.02.12 | Υ | 70 | 70 | 0 | Work in progress | | 90 | 200 | 200 |
| 3517 | Our Lady Of The Missions PS Sufficiency Of Pupil Places | 09.02.12 | Υ | 119 | 119 | 119 | Complete | | 953 | 1,072 | 1,072 |
| 3552 | St Cadoc's Play Barn | 13.02.14 | Υ | 14 | 19 | 19 | Complete | | 342 | 356 | 361 |
| 5129 | People's Network | 12.02.15 | Y | 20 | 20 | 12 | Ongoing | | 0 | 20 | 20 |
| 5211 | Barrhead Sports Centre Refurbishment | 07.02.13 | Υ | 613 | 613 | 484 | Work in progress | | 143 | 756 | 756 |
| 5281 | Barrhead Sports Centre Filtration System | 12.02.15 | | 20 | 11 | | Work to be programmed - will now form part of larger body of works scheduled for 2016/17 and 2017/18 | | 0 | 264 | 264 |
| | | | | 7,350 | 5,072 | 4,189 | | | 33,755 | 65,814 | 71,133 |

Overall Education Totals

| 8,069 5,630 4,577 | 8,069 | 5,630 | 4,577 |
|-------------------|-------|-------|-------|
|-------------------|-------|-------|-------|

| 66,766 | 72,085 |
|--------|--------|
| | 66,766 |

GENERAL FUND CAPITAL PROGRAMME

PROGRESS REPORT

2015/2016

Environment Department - Regeneration

| - | | | | ANNUAL COSTS £'000 | | | | |
|-----------|---|------------------|-------------|---|--|----------------------------------|--|--|
| COST CODE | PROJECT NAME | APPROVAL DATE | LEG COMM | CURRENT YEAR APPROVED AT 03.12.15 | PROJECTED OUTTURN FOR CURRENT YEAR | ACTUAL EXPENDITURE IN YEAR | COMMENT | |
| 6630 | Barrhead Learning And Leisure Hub | 09.02.12 | Υ | 90 | 90 | 90 | Complete | |
| 6635 | Roundabout - Glasgow Road/ Blackbyres Road | 07.02.13 | Υ | 42 | 42 | 18 | Main works complete. Landscaping works in progress | |
| 6640 | Barrhead Town Centre Resilience Programme | 07.02.13 | Υ | 37 | 37 | | Work in progress - part funded by developer contributions. | |
| 6648 | Thornliebank Public Realm/Town Centre Resilience | 12.02.15 | | 40 | 40 | 38 | Complete - payments outstanding | |
| 6649 | Land And Property Acquisitions | 12.02.15 | | 405 | 150 | 144 | Ongoing | |
| 6636 | Nestle (Former) Site Preparation Works | 13.02.14 | Υ | 18 | 18 | 18 | Complete | |
| 6652 | Shanks Park - Site Investigations And Development | 12.02.15 | Υ | 25 | 10 | 10 | Ongoing | |
| 6655 | Country Park - Tourism Infrastructure And Economic Activity Projects | 13.02.14 | | 75 | 0 | 0 | At design stage | |
| 6656 | Consultancy And Feasibility Studies | 13.02.14 | Y | 8 | 8 | 6 | Ongoing | |
| 6651 | Regeneration Capital Fund Bid | 12.02.15 | Υ | 990 | 523 | 405 | Work inprogress | |
| 6661 | City Deal - Glasgow Road Corridor Job Creation | 12.02.15 | Υ | 920 | 829 | 47 | Work in progress | |
| | | | | | | | | |
| | | | | 2,650 | 1,747 | 776 | | |

| | TOTAL COST £'000 | | | | | | |
|----------------------------|------------------------|-----------------------|--|--|--|--|--|
| SPENT PRIOR TO 31.03.15 | PREVIOUS TOTAL COST | REVISED TOTAL COST | | | | | |
| 3,847 | 3,940 | 3,940 | | | | | |
| 677 | 719 | 719 | | | | | |
| 177 | 214 | 214 | | | | | |
| 0 | 40 | 40 | | | | | |
| 0 | 405 | 405 | | | | | |
| 7 | 25 | 25 | | | | | |
| 0 | 25 | 25 | | | | | |
| 13 | 235 | 235 | | | | | |
| 32 | 40 | 40 | | | | | |
| 0 | 990 | 990 | | | | | |
| 0 | 920 | 920 | | | | | |
| | | | | | | | |
| 4,753 | 7,553 | 7,553 | | | | | |

GENERAL FUND CAPITAL PROGRAMME

PROGRESS REPORT

2015/2016

Environment Department - Roads

| | | | ANNUAL COSTS £'000 | | | | |
|-----------|---|------------------|--------------------|---|--|----------------------------------|---|
| COST CODE | PROJECT NAME | APPROVAL DATE | LEG COMM | CURRENT YEAR APPROVED AT 03.12.15 | PROJECTED OUTTURN FOR CURRENT YEAR | ACTUAL EXPENDITURE IN YEAR | COMMENT |
| 6050 | Lighting - Core Cable & Equipment Replacement | 12.02.15 | Υ | 160 | 222 | 202 | Work in progress |
| 6171 | Bridges Refurbishment & Pointing Work | 12.02.15 | Υ | 53 | 54 | 54 | Complete |
| 6173 | Principal Inspection Group 1-6 | 12.02.15 | Y | 21 | 21 | 0 | Ongoing |
| 6180 | Traffic Calming Studies | 12.02.15 | | 20 | 20 | 2 | At design stage |
| 6175 | Road Safety Measures/Equipment at Schools | 12.02.15 | Υ | 20 | 20 | 7 | Work in progress |
| 6251 | Safe Routes to School | 12.02.15 | Υ | 20 | 20 | 6 | Work in progress |
| 6226 | A727 Rouken Glen Road - Reconstruction | 12.02.15 | Υ | 108 | 116 | 110 | Complete - payments outstanding |
| 6217 | A727 Clarkston Toll To SL Boundary Reconstruction | 12.02.15 | Υ | 115 | 120 | 111 | Complete - payments outstanding |
| 6232 | A736 Kelburn Street/Lochlibo Road Reconstruction | 12.02.15 | Υ | 121 | 125 | 116 | Complete - payments outstanding |
| 6237 | Aurs Road Re-Alignment | 12.02.15 | | 25 | 25 | 14 | At design stage - main works rescheduled to 2016/17 |
| 6238 | A77 Fenwick Road Reconstruction | 12.02.15 | Y | 100 | 100 | 91 | Complete - payments outstanding |
| 6246 | A77 Ayr Road Reconstruction | 12.02.15 | Y | 100 | 100 | 2 | Work in progress |
| 6250 | Pedestrian Crossings | 12.02.15 | | 25 | 25 | 0 | Work to be programmed |
| 6256 | Glen Street Barrhead - Bridge Replacement | 12.02.15 | | 10 | 43 | 43 | Main works rescheduled to 2016/17 |
| 6152 | Cycling, Walking & Safer Streets | 12.02.15 | Y | 137 | 137 | 63 | Work in progress |

| | TOTAL COST £'000 | | | | | | |
|----------------------------|------------------------|-----------------------|--|--|--|--|--|
| SPENT PRIOR TO 31.03.15 | PREVIOUS TOTAL COST | REVISED TOTAL COST | | | | | |
| 0 | 160 | 222 | | | | | |
| 0 | 53 | 54 | | | | | |
| 0 | 21 | 21 | | | | | |
| 0 | 20 | 20 | | | | | |
| 0 | 20 | 20 | | | | | |
| 0 | 20 | 20 | | | | | |
| 0 | 108 | 116 | | | | | |
| 0 | 115 | 120 | | | | | |
| 0 | 307 | 307 | | | | | |
| 0 | 264 | 264 | | | | | |
| 0 | 450 | 450 | | | | | |
| 0 | 695 | 695 | | | | | |
| 0 | 75 | 75 | | | | | |
| 0 | 220 | 220 | | | | | |
| 0 | 137 | 137 | | | | | |

GENERAL FUND CAPITAL PROGRAMME

PROGRESS REPORT

2015/2016

Environment Department - Roads

| | | | | ANNUAL COSTS £'000 | | | |
|-----------|-----------------------------|------------------|-------------|---|--|----------------------------------|------------------|
| COST CODE | PROJECT NAME | APPROVAL DATE | LEG COMM | CURRENT YEAR APPROVED AT 03.12.15 | PROJECTED OUTTURN FOR CURRENT YEAR | ACTUAL EXPENDITURE IN YEAR | COMMENT |
| 6254 | Roads Online Costing System | 13.02.14 | Y | 100 | 75 | 15 | Work in progress |
| | | | | | | | |
| | | | | 1,135 | 1,223 | 836 | |

| | TOTAL COST £'000 | | | | | | | |
|----------------------------|------------------------|-----------------------|--|--|--|--|--|--|
| SPENT PRIOR TO 31.03.15 | PREVIOUS TOTAL COST | REVISED TOTAL COST | | | | | | |
| 15 | 200 | 200 | | | | | | |
| | | | | | | | | |
| 15 | 2,865 | 2,941 | | | | | | |

GENERAL FUND CAPITAL PROGRAMME

PROGRESS REPORT

2015/2016

Environment Department - Other Projects

| | | | | ANNUAL COSTS £'000 | | | |
|-----------|--|------------------|-------------|---|--|----------------------------------|---------------------------------|
| COST CODE | PROJECT NAME | APPROVAL DATE | LEG COMM | CURRENT YEAR APPROVED AT 03.12.15 | PROJECTED OUTTURN FOR CURRENT YEAR | ACTUAL EXPENDITURE IN YEAR | COMMENT |
| 6532 | Environment Task Force | 12.02.15 | Υ | 20 | 20 | 20 | Complete |
| 6530 | Town Centre Action | 12.02.15 | Υ | 45 | 45 | 0 | Ongoing |
| 6583 | Country Park | 02.02.05 | Υ | 10 | 10 | 1 | Ongoing |
| 6580 | Barrhead Waterworks - Environmental Improvements | | Υ | 38 | 40 | 40 | Complete |
| 5236 | Parks Infrastructure | 12.02.15 | Υ | 10 | 10 | 5 | Work in progress |
| 5275 | Rouken Glen Park Improvements | 09.02.12 | Υ | 1,056 | 992 | 560 | Work in progress |
| 5274 | Eastwood Park Synthetic Pitch (ERC Contribution) | 07.02.13 | Υ | 70 | 70 | 6 | Complete - payments outstanding |
| 5277 | Replacement Of Playground Equipment | 12.02.15 | Υ | 20 | 20 | 10 | Complete - payments outstanding |
| 5278 | Parks Improvement To Paths Network | 1302.14 | Υ | 40 | 40 | 0 | Ongoing |
| | Woodfarm - Grass Pitches | 12.02.15 | | 40 | 0 | 0 | Work to be programmed |
| 5279 | Woodfarm 5-A-Side Synthetic Sports Pitches | 13.02.14 | Υ | 23 | 23 | 19 | Complete - payments outstanding |
| 6666 | Environment Agile/Mobile Programme | 12.02.15 | | 418 | 61 | 61 | At design stage |
| 6667 | Led Lighting Units | 12.02.15 | Υ | 50 | 50 | 50 | Complete |
| | Vacant (Surplus) Property Demolition | 12.02.15 | | 70 | 35 | 1 | Work to be programmed |
| | Woodfarm Car Park | 12.02.15 | | 40 | 0 | 0 | Work to be programmed |
| | | | | | | | |

| TOTAL COST £'000 | | | | | | | |
|----------------------------|------------------------|-----------------------|--|--|--|--|--|
| SPENT PRIOR TO 31.03.15 | PREVIOUS TOTAL COST | REVISED TOTAL COST | | | | | |
| 0 | 20 | 20 | | | | | |
| 15 | 60 | 60 | | | | | |
| 761 | 801 | 801 | | | | | |
| 42 | 80 | 82 | | | | | |
| 0 | 10 | 10 | | | | | |
| 1,241 | 2,453 | 2,453 | | | | | |
| 612 | 682 | 682 | | | | | |
| 0 | 100 | 100 | | | | | |
| 30 | 170 | 170 | | | | | |
| 0 | 40 | 40 | | | | | |
| 47 | 70 | 70 | | | | | |
| 0 | 418 | 418 | | | | | |
| 0 | 130 | 130 | | | | | |
| 0 | 350 | 350 | | | | | |
| 0 | 40 | 40 | | | | | |



GENERAL FUND CAPITAL PROGRAMME

PROGRESS REPORT

2015/2016

Environment Department - Other Projects

| | | | | ANN | IUAL COSTS £ | :'000 | |
|-----------|-----------------|------------------|-------------|---|--|----------------------------------|----------|
| COST CODE | PROJECT NAME | APPROVAL DATE | LEG COMM | CURRENT YEAR APPROVED AT 03.12.15 | PROJECTED OUTTURN FOR CURRENT YEAR | ACTUAL EXPENDITURE IN YEAR | COMMENT |
| 6624 | Zero Waste Fund | | Υ | 118 | 118 | 118 | Complete |
| | | | · | 2,068 | 1,534 | 891 | |

| | TOTAL COST £'000 | | | | | | |
|----------------------------|------------------------|-----------------------|--|--|--|--|--|
| SPENT PRIOR TO 31.03.15 | PREVIOUS TOTAL COST | REVISED TOTAL COST | | | | | |
| 0 | 118 | 118 | | | | | |
| 2,748 | 5,542 | 5,544 | | | | | |

GENERAL FUND CAPITAL PROGRAMME

PROGRESS REPORT

2015/2016

Corporate

| | | | | ANNUAL COSTS £'000 | | | |
|-----------|--|------------------|-------------|---|--|----------------------------------|---|
| COST CODE | PROJECT NAME | APPROVAL DATE | LEG COMM | CURRENT YEAR APPROVED AT 03.12.15 | PROJECTED OUTTURN FOR CURRENT YEAR | ACTUAL EXPENDITURE IN YEAR | COMMENT |
| | Retentions - All Services | 12.02.15 | | 65 | 65 | 62 | |
| 4008 | ICT Infrastructure Projects | 12.02.15 | Υ | 1,024 | 983 | 464 | Ongoing |
| 4055 | Corporate Information Security | 11.02.10 | Υ | 178 | 100 | 19 | Work in progress |
| 4058 | E-HR Northgate Resourcelink | 13.02.14 | Υ | 47 | 36 | 14 | Work in progress |
| 4071 | Agile Working Solution (HSCP) | 07.02.13 | Υ | 300 | 144 | 95 | Work in progress |
| | Wireless Local Area Network 2015 | 12.02.15 | | 350 | 100 | 0 | Work programmed |
| | Income Management E-Store | 12.02.15 | Y | 50 | 0 | 0 | Icon upgrade complete - scope of works reduced and funded from revenue resources. Estore deferred to 2016/17 |
| | Myaccount Signing In To On-Line Services | 12.02.15 | | 165 | 0 | 0 | Deferred to 2016/17 |
| 4067 | Altiris Management Suite Upgrade 2013 | 07.02.13 | Υ | 121 | 81 | 30 | Work in progress |
| 4075 | Business Objects Enterprise (Boxi) 2013 | 13.02.14 | Υ | 117 | 121 | 74 | Work in progress |
| 4078 | Oracle To Windows Transition 2013 | 13.02.14 | Υ | 77 | 33 | 33 | Complete |
| 4079 | Software Asset Management (Sam) 2013 | 13.02.14 | | 65 | 25 | 0 | Work programmed |
| | Property Maintenance (See Annex 1) | | | 1,494 | 1,187 | 707 | |
| | | _ | | 4,053 | 2,875 | 1,498 | |

| | TOTAL COST £'000 | | | | | | |
|----------------------------|------------------------|-----------------------|--|--|--|--|--|
| SPENT PRIOR TO 31.03.15 | PREVIOUS TOTAL COST | REVISED TOTAL COST | | | | | |
| 0 | 60 | 60 | | | | | |
| 0 | 1,024 | 1,024 | | | | | |
| 372 | 750 | 750 | | | | | |
| 13 | 60 | 60 | | | | | |
| 468 | 1,130 | 1,130 | | | | | |
| 0 | 1,050 | 1,050 | | | | | |
| 0 | 155 | 155 | | | | | |
| 0 | 285 | 285 | | | | | |
| 4 | 125 | 125 | | | | | |
| 13 | 130 | 134 | | | | | |
| 18 | 95 | 51 | | | | | |
| 0 | 65 | 65 | | | | | |
| 1,441 | 3,555 | 3,555 | | | | | |
| 2,329 | 8,484 | 8,444 | | | | | |

GENERAL FUND CAPITAL PROGRAMME

PROGRESS REPORT

2015/2016

Purchase of Assets

| | | | ANN | NUAL COSTS £ | :'000 | | |
|-----------|--------------------------------|------------------|-------------|---|--|----------------------------------|---------------------|
| COST CODE | PROJECT NAME | APPROVAL DATE | LEG COMM | CURRENT YEAR APPROVED AT 03.12.15 | PROJECTED OUTTURN FOR CURRENT YEAR | ACTUAL EXPENDITURE IN YEAR | COMMENT |
| 3355 | Education - Computer Equipment | 12.02.15 | Y | 370 | 370 | 241 | Work in progress |
| 7026 | CHCP Vehicles | 12.02.15 | | 438 | 0 | 0 | Deferred to 2016/17 |
| 6579 | Environment - Vehicles | 12.02.15 | Υ | 1,000 | 1,000 | 537 | Ongoing |
| | | | | | | | |
| | | | | | | | |
| | | | | 1,808 | 1,370 | 778 | |

| | TOTAL COST £'000 | | | | | | | |
|----------------------------|------------------------|-----------------------|--|--|--|--|--|--|
| SPENT PRIOR TO 31.03.15 | PREVIOUS TOTAL COST | REVISED TOTAL COST | | | | | | |
| 0 | 370 | 370 | | | | | | |
| 0 | 438 | 438 | | | | | | |
| 0 | 1,267 | 1,267 | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| 0 | 2,075 | 2,075 | | | | | | |

GENERAL FUND CAPITAL PROGRAMME

PROGRESS REPORT

2015/2016

Property Maintenance Analysis

| | | | | ANNUAL COSTS £'000 | | | | |
|-----------|--------------------------------------|------------------|-------------|---|--|----------------------------------|---|--|
| COST CODE | PROJECT NAME | APPROVAL DATE | LEG COMM | CURRENT YEAR APPROVED AT 03.12.15 | PROJECTED OUTTURN FOR CURRENT YEAR | ACTUAL EXPENDITURE IN YEAR | COMMENT | |
| | 1. Corporate | | | | | | | |
| 1015 | Disability Discrimination Act | 12.02.15 | Υ | 125 | 125 | 120 | Work in progress | |
| 1266 | HardWire Testing | 12.02.15 | Υ | 50 | 50 | 43 | Ongoing | |
| 1258 | COSHH Upgrade | 12.02.15 | Y | 50 | 90 | 25 | Ongoing - £40k transferred from provisional sums | |
| 1109 | Asset Management | 12.02.15 | Υ | 325 | 325 | 218 | Work in progress | |
| 1300 | CEEF | 12.02.15 | Υ | 140 | 90 | 17 | Ongoing | |
| 1228 | Fire Risk Assessment Adaptations | 13.02.14 | Υ | 219 | 219 | 201 | Work in progress | |
| 1260 | Structural Surveys & Improvements | 12.02.15 | Υ | 40 | 40 | 7 | Ongoing | |
| 1610 | Legionella Remedial Improvements | 13.02.14 | Υ | 63 | 63 | 36 | Ongoing | |
| 1609 | Thornliebank Depot Roof Improvements | 13.02.14 | Υ | 194 | 25 | 25 | Main works programmed 2016/17 | |
| 5268 | Community Facilities Improvements | 22.11.07 | Υ | 140 | 110 | 15 | Ongoing | |
| | Provisional Sum | 12.02.15 | | 148 | 50 | | Work to be programmed - £40k transferred to COSH upgrade | |
| | Corporate Total | | | 1,494 | 1,187 | 707 | | |

| | TOTAL COST £'000 | | | | | |
|----------------------------|------------------------|-----------------------|--|--|--|--|
| SPENT PRIOR TO 31.03.15 | PREVIOUS TOTAL COST | REVISED TOTAL COST | | | | |
| | | | | | | |
| 0 | 225 | 225 | | | | |
| 0 | 50 | 50 | | | | |
| 0 | 50 | 90 | | | | |
| 0 | 325 | 325 | | | | |
| 0 | 140 | 140 | | | | |
| 138 | 357 | 357 | | | | |
| 0 | 40 | 40 | | | | |
| 37 | 100 | 100 | | | | |
| 271 | 705 | 705 | | | | |
| 995 | 1,415 | 1,415 | | | | |
| 0 | 148 | 108 | | | | |
| 1,441 | 3,555 | 3,555 | | | | |

GENERAL FUND CAPITAL PROGRAMME

PROGRESS REPORT

2015/2016

Property Maintenance Analysis

| | | | | ANNUAL COSTS £'000 | | | |
|-----------|-------------------------------|------------------|-------------|---|--|----------------------------------|---------|
| COST CODE | PROJECT NAME | APPROVAL DATE | LEG COMM | CURRENT YEAR APPROVED AT 03.12.15 | PROJECTED OUTTURN FOR CURRENT YEAR | ACTUAL EXPENDITURE IN YEAR | COMMENT |
| | 2. Department Specific | | | | | | |
| | Education - Major Maintenance | | | 719 | 558 | 388 | |
| | Property Maintenance Total | | | 2,213 | 1,745 | 1,095 | |

| | TOTAL COST £'000 | | | | | |
|----------------------------|------------------------|-----------------------|--|--|--|--|
| SPENT PRIOR TO 31.03.15 | PREVIOUS TOTAL COST | REVISED TOTAL COST | | | | |
| | | | | | | |
| 233 | 952 | 952 | | | | |
| 1,674 | 4,507 | 4,507 | | | | |

GENERAL FUND CAPITAL PROGRAMME 2014/15

PROGRESS REPORT

RESOURCES

| | £'000 | £'000 |
|----------------------------------|-------|--------|
| Borrowing | | 1,882 |
| Grants | | |
| Capital Grant | 7,662 | |
| City Deal | 829 | |
| Regeneration Capital Fund | 390 | |
| Early Years Change Fund | 75 | |
| Heritage Lottery Fund | 661 | |
| Central Energy Efficiency Fund | 90 | |
| Zero Waste Fund | 118 | |
| Cycling, Walking & Safer Streets | 137 | 9,962 |
| Developers Contributions | | 10 |
| Repairs and Renewals | | 91 |
| Capital Reserve | | 5,975 |
| Capital Receipts | | 1,675 |
| | | 19,595 |

