# <u>CABINET</u>

## 15 October 2015

### Report by the Chief Financial Officer

### GENERAL FUND CAPITAL PROGRAMME

### PURPOSE OF REPORT

1. The purpose of this report is to monitor expenditure as at 14 September 2015 against the approved Capital Programme for 2015/16 and to recommend adjustments where necessary.

### RECOMMENDATIONS

- 2. The Cabinet is asked to:-
  - (a) note and approve the movements within the programme;
  - (b) note the shortfall of £64,000 and that this will be managed and reported on a regular basis;
  - (c) approve the transfer of £7m between the new Barrhead High School and Crookfur Primary School/Nursery Condition Improvement projects as outlined in paragraph 5i; and
  - (d) approve the transfer of £60,000 between various Environmental projects and Rouken Glen Park Improvements as outlined in paragraph 5ii.

### **CURRENT POSITION**

		£
3.	Total anticipated expenditure (Appendix A)	28,667,000
	Total anticipated resources (Appendix B)	<u>28,603,000</u>
	Shortfall	64,000

## **INCOME MOVEMENTS**

- 4. The main income movements are as follows: -
- i. Capital Reserve

In response to the increased level of grant income anticipated during the current financial year and the overall expenditure movements the planned contribution from the reserve has been reduced by £150,000.

 Grants – Heritage Lottery Fund In response to the increased level of expenditure on the Rouken Glen Park Improvements project during the current financial year the income receivable has been increased by £164,000.

### **EXPENDITURE MOVEMENTS**

5. The main expenditure movements are as follows: -

### Increases/Transfers

i. Education – Crookfur PS/Nursery Condition Improvements and Barrhead HS The Scottish Government and the Scottish Futures Trust have agreed to provide additional revenue support for the new Barrhead High School equating to £7m of capital investment provided the Council uses this investment to fund condition improvements at Crookfur Primary School and Nursery. Consequently total capital investment of £7m has been transferred from the Barrhead High School project to the Crookfur Primary School project. Estimated expenditure for the latter project during the current financial year is £380,000.

The overall estimated investment in the Barrhead High School project has not changed. However the split between the Council's capital investment and the supported revenue funding provided by the Scottish Government/Scottish Futures Trust has been revised.

Timing of the Barrhead High School project has been affected by recent changes to European accounting regulations and delivery is currently delayed pending national clarification of legal issues relating to Scottish projects. The impact of inflation on the project will be reported to elected members once timescales have been confirmed.

### ii. Environment – Other Projects

Rouken Glen Park Improvements – the Council can access a further £120,000 of grant funding by increasing its own contribution to this project by £60,000. The increased funding will be used to support additional improvements including drainage, path works and railings. In order to maximise the grant funding and the improvements within the park the following transfers are proposed from other Environmental projects during the current and next financial year:-

	2015/16	2016/17	Total
	£	£	£
Parks Infrastructure	10,000	15,000	25,000
Parks Paths Improvement Network	10,000	14,000	24,000
Lagoons at Greenhags Transfer Station	11,000	-	11,000
	31,000	29,000	60,000

The Parks transfers (£25,000 and £24,000) will have minimal impact and the Lagoons transfer is a saving on the overall estimated contract price.

In addition pond restoration works and improvements to the Glen Path need to be scheduled around the bird and amphibian breeding season but before the grant completion date of 31 May 2016. Consequently it is proposed increase expenditure during the current financial year by £248,000 to complete these works by 31 March 2015. This increase would be partially off-set by increased grant income during the current year of £164,000.

## Revised Project Timing

#### iii. Education – Other Projects

Children and Young People, Early Learning and Childcare for Busby/Clarkston – as a result of planning permission for the preferred site being refused estimated expenditure during the current financial year has been provisionally reduced by £401,000 and will be kept under review.

### iv. Corporate

Income Management E-store – Civica, the current providers of the Council's income management system, planned to release a new product called E-store during 2015/16. This new product should improve the service currently provided to customers when paying for goods and services such as leisure, cashless catering etc. However Civica have rescheduled the release of E-store to 2016/17 and as a result of this delay the 2015/16 expenditure provision will be used to upgrade the current Civica income management solution, Icon. This upgrade is essential to maintain compliance with industry security card standards. Consequently estimated expenditure during the current financial year has been reduced by £105,000.

Expenditure reductions resulting from revised project timing are not cost savings but simply a transfer of expenditure to future financial years.

## Saving

 Environment – Regeneration Roundabout Glasgow/Blackbyres Road - following the completion of the main contract works and clarification of utility diversion costs a saving of £91,000 has been achieved on this project.

## COMMENT

6. Increasing inflation on construction works is likely to impact on a number of the Council's major capital projects. A review of the impact is being carried out and will be reported back to Council once complete.

7. Corporate ICT project expenditure may require some reprofiling to reflect the new ICT operating model and the wider change programme.

8. The projected shortfall of £64,000 represents 0.2% of the resources available and is within manageable limits.

## RECOMMENDATIONS

9. The Cabinet is asked to:-

- (a) note and approve the movements within the programme;
- (b) note the shortfall of £64,000 and that this will be managed and reported on a regular basis;
- (c) approve the transfer of £7m between the new Barrhead High School and Crookfur Primary School/Nursery Condition Improvement projects as outlined in paragraph 5i; and
- (d) approve the transfer of £60,000 between various Environmental projects and Rouken Glen Park Improvements as outlined in paragraph 5ii.

## **KEY WORDS**

A report monitoring capital income and expenditure for the General Fund during 2015/16.

Key words: General Fund, capital, monitoring, income, expenditure.

Further information is available from Paul Parsons, Principal Accountant – Capital, telephone 0141 577 3123.

Cabinet Contact: Cllr I. McAlpine, Convener for Corporate Services Tel. 0141 638 3860

Margaret McCrossan Head of Accountancy Services MMcC/PP 30 September, 2015

### **GENERAL FUND CAPITAL PROGRAMME**

### PROGRESS REPORT

### <u>2015/2016</u>

	A	NNUAL COSTS £'00	0		TOTAL CO	OST £'000
	CURRENT YEAR APPROVED AT 24.06.15	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	SPENT PRIOR TO 31.03.15	PREVIOUS TOTAL COST	REVISED TOTAL COST
СНСР	6,531	6,531	2,535	1,350	10,548	10,548
Education	9,044	9,038	1,684	34,439	67,337	67,352
Environment - Regeneration	2,864	2,800	130	4,753	7,617	7,553
- Roads	1,606	1,603	492	10,317	13,284	13,242
- Other Projects	1,901	2,118	304	2,797	5,462	5,611
Corporate	4,607	4,502	393	2,356	8,597	8,597
Purchase of Assets	2,075	2,075	191	0	2,075	2,075
TOTAL	28,628	28,667	5,729	56,012	114,920	114,978

### **GENERAL FUND CAPITAL PROGRAMME**

### PROGRESS REPORT

### <u>2015/2016</u>

CHCP

-				ANN	IUAL COSTS £	2'000		, [		TOTAL CO	OST £'000
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 24.06.15	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT		SPENT PRIOR TO 31.03.15	PREVIOUS TOTAL COST	REVISED TOTAL COST
7029	Eastwood Health & Care Centre	07.02.13	Y	5,308	5,308	2,528	Work in progress		942	6,500	6,500
3551	Auchenback Family Centre & Community Hub (Joint With Education)	07.02.13		1,200	1,200	1	Work programmed		231	3,848	3,848
7031	Care At Home - IT System	07.02.13	Y	23	23	6	Work in progress		177	200	200
				6,531	6,531	2,535			1,350	10,548	10,548

### **GENERAL FUND CAPITAL PROGRAMME**

### PROGRESS REPORT

### <u>2015/2016</u>

Education (Major Maintenance)

				ANN	NUAL COSTS £	:'000		. [		TOTAL CO	OST £'000
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 24.06.15	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT		SPENT PRIOR TO 31.03.15	PREVIOUS TOTAL COST	REVISED TOTAL COST
3575	St Luke's HS Window Replacement 2012/13 to 2015/16	13.02.14	Y	128	128	86	Complete - payments outstanding		135	263	263
3532	Eaglesham PS Window Replacement	07.02.13	Y	84	84	0	Complete - payments outstanding		49	133	133
3576	Carolside PS Window Replacement	13.02.14	Y	108	111	111	Complete		6	114	117
3553	St Thomas' PS Window Replacement	13.02.14		57	57	0	Work programmed		3	60	60
3577	Kirkhill PS - Window Renewal	12.02.15		40	40	0	Work programmed		0	40	40
3578	Woodfarm HS - Window Renewal	12.02.15		100	100	0	Work programmed		0	100	100
3556	Carolside PS Fabric Improvements	13.02.14	Y	26	26	0	Phase 1 complete. Phase 2 work programmed		40	66	66
3574	St Luke's HS - Roof & Fabric Improvements	12.02.15		50	50	0	Work programmed		0	50	50
3580	Isobel Mair School - Roof Improvements	12.02.15		70	70	7	Work to be programmed		0	70	70
3579	Netherlee PS - Roof Improvements	12.02.15		50	50	0	Work programmed		0	50	50
				713	716	204			233	946	949

### **GENERAL FUND CAPITAL PROGRAMME**

# PROGRESS REPORT

### <u>2015/2016</u>

Education (Other Projects)

				ANN	IUAL COSTS £	2'000	<u> </u>			TOTAL CO	OST £'000
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 24.06.15	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT	:	SPENT PRIOR TO 31.03.15	PREVIOUS TOTAL COST	REVISED TOTAL COST
3399	Education Network	12.02.15		100	100	0	Ongoing		0	100	100
4065	Education Storage Environment	07.02.13	Y	45	45	0	Phase 1 complete. Phase 2 at design stage		60	105	105
	School Servers Storage	12.02.15		350	350	0	At design stage		0	350	350
3538	Route 77 - Kitchen Improvements	12.02.15	Y	160	160	84	Complete - payments outstanding		0	160	160
	Cashless Catering	12.02.15		90	90	0	Work to be programmed		0	90	90
3486	Eastwood HS New Build	11.02.10	Y	139	139	45	Complete - payments outstanding		28,823	28,962	28,962
3513	St Mark's PS Extension	09.02.12	Y	74	74	10	Complete - payments outstanding		876	950	950
3550	Barrhead HS New Build	07.02.13		1,839	1,839	345	Main works to be programmed. Scottish Government/Scottish Futures Trust awarded additional revenue		1,989	14,952	7,952
3568	Crookfur PS & Nursery Condition Improvements			0	380	89	support for new Barrhead HS provided ERC funds condition improvements at Crookfur PS/Nursery		0	0	7,000
3514	Refurbishment Of School Toilet Facilities	12.02.15		200	200	0	Work to be programmed		0	200	200
	New Denominational Primary School For Mearns Area (2 Stream Primary With 60:60 Place Nursery)	12.02.15		780	780	94	Work to be programmed - initial fees only		0	10,250	10,250
	Relocation Of Calderwood Lodge PS	13.02.14		238	238	238	Work to be programmed - initial fees only		142	3,600	3,600

4

### **GENERAL FUND CAPITAL PROGRAMME**

### PROGRESS REPORT

### <u>2015/2016</u>

Education (Other Projects)

				ANN	IUAL COSTS £	2'000		. [		TOTAL CO	OST £'000
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 24.06.15	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT		SPENT PRIOR TO 31.03.15	PREVIOUS TOTAL COST	REVISED TOTAL COST
3548	St Ninian's HS Blaes Pitch Replacement	07.02.13	Y	51	51	0	Complete - payments outstanding		451	502	502
3559	Chldren & Young People Provision and Early Learning & Childcare For Buby/Clarkston	12.02.15		1,401	1,000	33	Work to be programmed		125	1,526	1,526
3569	Chldren & Young People Provision and Early Learning & Childcare For Buby/Clarkston (Temporary)		Y	150	150	0	Complete - payments outstanding		0	150	150
	Early Learning & Childcare For 2 Year Olds - Further Improvements Barrhead Area	12.02.15		350	192	2	Work to be programmed - £158k transferred to Madras PS		0	350	192
3571	Early Learning & Childcare For 2 Year Olds - Madras PS	12.02.15	Y	342	500	0	Work in progress - £158k transferred from Further Improvements Barrhead area		0	342	500
3566	Free School Meals P1-3	26.03.15	Y	838	838	170	Work in progress		212	1,050	1,050
3581	Netherlee PS - Ventiliation Improvements			91	91	0	Work programmed		0	91	91
3526	Security (CCTV) Expansion	09.02.12	Y	70	70	0	Work in progress		90	200	200
3517	Our Lady Of The Missions PS Sufficiency Of Pupil Places	09.02.12	Y	107	119	119	Complete		953	1,060	1,072
3552	St Cadoc's Play Barn	13.02.14	Y	19	19	0	Complete - payments outstanding		342	361	361
5129	People's Network	12.02.15		20	20	0	Ongoing		0	20	20
5211	Barrhead Sports Centre Refurbishment	07.02.13	Y	613	613	251	Work in progress		143	756	756
	Barrhead Sports Centre Filtration System	12.02.15		264	264	0	Work to be programmed		0	264	264

5

Appendix A 14 September 2015

### **GENERAL FUND CAPITAL PROGRAMME**

### PROGRESS REPORT

### <u>2015/2016</u>

Education (Other Projects)

**Overall Education Totals** 

				ANNUAL COSTS £'000					TOTAL COST £'000	
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 24.06.15	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT	SPENT PRIOR TO 31.03.15		REVISED TOTAL COST
				8,331	8,322	1,480		34,206	66,391	66,403

9,044 9,038	1,684		34,439	67,337	67,352
-------------	-------	--	--------	--------	--------

### **GENERAL FUND CAPITAL PROGRAMME**

# PROGRESS REPORT

### <u>2015/2016</u>

Environment Department - Regeneration

				ANN	IUAL COSTS £	:'000	<u> </u>		TOTAL C	OST £'000
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 24.06.15	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT	SPENT PR TO 31.03.		REVISED TOTAL COST
6630	Barrhead Learning And Leisure Hub	09.02.12	Y	93	93	15	Complete - payments outstanding	3,847	3,940	3,940
6635	Roundabout - Glasgow Road/ Blackbyres Road	07.02.13	Y	133	42		Main works complete. Landscaping works to be programmed	677	810	719
6640	Barrhead Town Centre Resilience Programme	07.02.13	Y	10	37	0	Work in progress - part funded by developer contributions.	177	187	214
6648	Thornliebank Public Realm/Town Centre Resilience	12.02.15		40	40	0	Ongoing	0	40	40
6649	Land And Property Acquisitions	12.02.15		405	405	0	Ongoing	0	405	405
6636	Nestle (Former) Site Preparation Works	13.02.14	Y	18	18	18	Complete	7	25	25
6652	Shanks Park - Site Investigations And Development	12.02.15	Y	25	25	7	Work in progress	0	25	25
6655	Country Park - Tourism Infrastructure And Economic Activity Projects	13.02.14		222	222	0	At design stage	13	235	235
6656	Consultancy And Feasibility Studies	13.02.14	Y	8	8	4	Ongoing	32	40	40
	Regeneration Capital Fund Bid	12.02.15		990	990	65	At design stage	0	990	990
	City Deal - Glasgow Road Corridor Job Creation	12.02.15		920	920	4	At design stage	0	920	920
				2,864	2,800	130		4,753	7,617	7,553

### **GENERAL FUND CAPITAL PROGRAMME**

### PROGRESS REPORT

### <u>2015/2016</u>

Environment Department - Roads

SPENT PRIOR TO 31.03.15	PREVIOUS TOTAL COST	REVISED
		TOTAL COST
0	160	160
0	52	52
0	21	21
0	20	20
10,302	10,374	10,374
0	20	20
0	20	20
0	100	108
0	150	100
0	326	326
0	264	264
0	450	450
0	695	695
0	75	75
0	220	220
	0 10,302 0 0 0 0 0 0 0 0 0 0 0 0	0 20   10,302 10,374   0 20   0 20   0 20   0 100   0 150   0 326   0 264   0 450   0 695   0 75

Appendix A 14 September 2015

### **GENERAL FUND CAPITAL PROGRAMME**

### PROGRESS REPORT

### <u>2015/2016</u>

Environment Department - Roads

				ANN	IUAL COSTS £	:'000			TOTAL CO	OST £'000
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 24.06.15	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT	SPENT PRIOR TO 31.03.15	PREVIOUS TOTAL COST	REVISED TOTAL COST
6152	Cycling, Walking & Safer Streets	12.02.15		137	137	14	At design stage	0	137	137
6254	Roads Online Costing System	13.02.14	Y	185	185	0	Work in progress	15	200	200
				1,606	1,603	492		10,317	13,284	13,242

### **GENERAL FUND CAPITAL PROGRAMME**

### PROGRESS REPORT

### <u>2015/2016</u>

Environment Department - Other Projects

				ANN	NUAL COSTS £	2'000	]		TOTAL C	OST £'000
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 24.06.15	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT	SPENT PRIC TO 31.03.15		REVISED TOTAL COST
6532	Environment Task Force	12.02.15	Y	20	20	0	Work in progress	0	20	20
6530	Town Centre Action	12.02.15	Y	45	45	0	Ongoing	15	60	60
6583	Country Park	02.02.05	Y	40	40	0	Ongoing	761	801	801
6580	Barrhead Waterworks - Environmental Improvements		Y	38	38	19	Work in progress	42	80	80
5236	Parks Infrastructure	12.02.15		20	10	0	Work to be programmed - £10k transferred to Rouken Glen Park Improvements	0	20	10
5275	Rouken Glen Park Improvements	09.02.12	Y	808	1,056	124	Work in progress - increase in total cost funded by increased grant and contributions from other Environment projects. Accelerated spend in current year required due to seasonal nature of works.	1,241	2,273	2,453
5274	Eastwood Park Synthetic Pitch (ERC Contribution)	07.02.13	Y	70	70	0	Complete - payments outstanding	612	682	682
5277	Replacement Of Playground Equipment	12.02.15		20	20	0	Work programmed	0	100	100
5278	Parks Improvement To Paths Network	1302.14		50	40	0	Ongoing - £10k transferred to Rouken Glen Park Improvements	30	180	170
	Woodfarm - Grass Pitches	12.02.15		40	40	0	Work to be programmed	0	40	40
5279	Woodfarm 5-A-Side Synthetic Sports Pitches	13.02.14	Y	23	23	16	Complete - payments outstanding	47	70	70
6647	Lagoons At Greenhags Transfer Station	13.02.14	Y	11	0	0	Complete - £11k transferred to Rouken Glen Park Improvements	49	60	49
6666	Environment Agile/Mobile Programme	12.02.15		418	418	15	At design stage	0	418	418

### **GENERAL FUND CAPITAL PROGRAMME**

### PROGRESS REPORT

### <u>2015/2016</u>

Environment Department - Other Projects

				ANNUAL COSTS £'000					TOTAL CO	OST £'000
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 24.06.15	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT	SPENT PRIOR TO 31.03.15	PREVIOUS TOTAL COST	REVISED TOTAL COST
6667	Led Lighting Units	12.02.15	Y	50	50	50	Complete	0	130	130
	Vacant (Surplus) Property Demolition	12.02.15		70	70	0	Work to be programmed	0	350	350
	Woodfarm Car Park	12.02.15		40	40	0	Work to be programmed	0	40	40
6624	Zero Waste Fund		Y	138	138	80	Work in progress	0	138	138
				1,901	2,118	304		2,797	5,462	5,611

### **GENERAL FUND CAPITAL PROGRAMME**

### PROGRESS REPORT

### <u>2015/2016</u>

Corporate

				ANN	IUAL COSTS £	2'000		. [		TOTAL CO	OST £'000
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 24.06.15	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT		SPENT PRIOR TO 31.03.15	PREVIOUS TOTAL COST	REVISED TOTAL COST
	Retentions - All Services	12.02.15		50	50	45			0	50	50
4008	ICT Infrastructure Projects	12.02.15	Y	1,024	1,024	81	Ongoing		0	1,024	1,024
4055	Corporate Information Security	11.02.10	Y	178	178	0	Work in progress		372	750	750
4076	E-HR Northgate Resourcelink	13.02.14	Y	47	47	12	Work in progress		13	60	60
4063	Gladstone & Online Bookings	09.02.12	Y	48	48	0	Work to be programmed		27	75	75
4071	Agile Working Solution (CHCP)	07.02.13	Y	568	568	27	Work in progress		468	1,130	1,130
	Wireless Local Area Network 2015	12.02.15		350	350	0	Work to be programmed		0	1,050	1,050
	Income Management E-Store	12.02.15		155	50	0	Work programmed		0	155	155
	Myaccount Signing In To On-Line Services	12.02.15		165	165	0	Work to be programmed		0	285	285
4067	Altiris Management Suite Upgrade 2013	07.02.13		121	121	26	Work in progress		4	125	125
4075	Business Objects Enterprise (Boxi) 2013	13.02.14		117	117	0	Work to be programmed		13	130	130
4078	Oracle To Windows Transition 2013	13.02.14	Y	77	77	13	Work in progress		18	95	95
4079	Software Asset Management (Sam) 2013	13.02.14		65	65	0	Work to be programmed		0	65	65
	Property Maintenance (See Annex 1)			1,642	1,642	189			1,441	3,603	3,603

Appendix A 14 September 2015

### **GENERAL FUND CAPITAL PROGRAMME**

### PROGRESS REPORT

### <u>2015/2016</u>

Corporate

				ANNUAL COSTS £'000					TOTAL CO	OST £'000
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 24.06.15	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT	SPENT PRIOR TO 31.03.15		REVISED TOTAL COST
				4,607	4,502	393		2,356	8,597	8,597

### GENERAL FUND CAPITAL PROGRAMME

### PROGRESS REPORT

### <u>2015/2016</u>

Purchase of Assets

				ANN	NUAL COSTS £	:'000		, [		TOTAL C	OST £'000
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 24.06.15	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT		SPENT PRIOR TO 31.03.15	PREVIOUS TOTAL COST	REVISED TOTAL COST
3355	Education - Computer Equipment	12.02.15	Y	370	370	173	Work in progress		0	370	370
7026	CHCP Vehicles	12.02.15		438	438	0	Work to be programmed		0	438	438
6579	Environment - Vehicles	12.02.15	Y	1,267	1,267	18	Ongoing		0	1,267	1,267
				2,075	2,075	191			0	2,075	2,075

### **GENERAL FUND CAPITAL PROGRAMME**

### PROGRESS REPORT

### <u>2015/2016</u>

Property Maintenance Analysis

					ANNUAL COSTS £'000			TOTAL COS		
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 24.06.15	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT	SPENT PRIOR TO 31.03.15	PREVIOUS TOTAL COST	REVISED TOTAL COST
	1. Corporate									
1015	Disability Discrimination Act	12.02.15	Y	225	225	64	Work in progress	0	225	225
1266	HardWire Testing	12.02.15	Y	50	50	40	Ongoing	0	50	50
1258	COSHH Upgrade	12.02.15	Y	50	50	8	Ongoing	0	50	50
1109	Asset Management	12.02.15	Y	325	325	68	Work in progress	0	325	325
1300	CEEF	12.02.15	Y	140	140	5	Ongoing	0	140	140
1246	Eastwood HQ Lighting Improvements	12.02.15		48	48	0	Work to be programmed	0	48	48
1228	Fire Risk Assessment Adaptations	13.02.14	Y	219	219	3	Work in progress	138	357	357
1260	Structural Surveys & Improvements	12.02.15		40	40	1	Work to be programmed	0	40	40
1610	Legionella Remedial Improvements	13.02.14	Y	63	63	0	Ongoing	37	100	100
1609	Thornliebank Depot Roof Improvements	13.02.14	Y	194	194	0	Work to be programmed	271	705	705
5268	Community Facilities Improvements	22.11.07	Y	140	140	0	Ongoing	995	1,415	1,415
	Provisional Sum	12.02.15		148	148	0	Work to be programmed	0	148	148
	Corporate Total			1,642	1,642	189		1,441	3,603	3,603

### **GENERAL FUND CAPITAL PROGRAMME**

### PROGRESS REPORT

### <u>2015/2016</u>

Property Maintenance Analysis

						ANNUAL COSTS £'000				TOTAL CO	OST £'000
COST CODE	PROJECT NAME	APPROVAL DATE	LEG COMM	CURRENT YEAR APPROVED AT 24.06.15	PROJECTED OUTTURN FOR CURRENT YEAR	ACTUAL EXPENDITURE IN YEAR	COMMENT		SPENT PRIOR TO 31.03.15	PREVIOUS TOTAL COST	REVISED TOTAL COST
	2. Department Specific										
	Education - Major Maintenance			713	716	204			233	946	949
	Property Maintenance Total			2,355	2,358	393			1,674	4,549	4,552

### GENERAL FUND CAPITAL PROGRAMME 2014/15

Appendix B 14 September 2015

#### PROGRESS REPORT

#### RESOURCES

	£'000	£'000
Borrowing		2,587
Grants		
Capital Grant	7,662	
City Deal	920	
Regeneration Capital Fund	738	
Early Years Change Fund	203	
Heritage Lottery Fund	704	
Central Energy Efficiency Fund	140	
Zero Waste Fund	138	
Cycling, Walking & Safer Streets	137	10,642
Developers Contributions		10
Repairs and Renewals		539
Capital Reserve		12,650
Capital Receipts		2,175
		28,603